



AXOM ADARXO GRAM YOJANA

DCP Branch

**25th October , 2021
DC's Office , Darrang, Mangaldai**

AXOM ADARXO GRAM YOJANA

**7 Nos. of villages are covered under
Axom Adarxo Gram Yojana in Darrang
District.**

| | |
|------------------|----------------------|
| Mangaldai | Barsatra |
| | Barampur |
| Dalgaon | No 5 Barujhar |
| | Niz Barujhar |
| Kalaigaon | Lakhimpur |
| Sipajhar | Dosotani |
| | Senapatipara |

**An Amount of Rs.350.00 Lakh has been sanctioned for the
year 2018-19.**

STATUS OF ADARXO GRAM YOJANA FOR THE YEAR 2018-19 AND ANNUAL MONTHLY CALENDER OF ACTIVITIES

| Sl. No. | Name of LAC | Name of Villages | Name of the Scheme s | Cost. In Rs. | Physical Progress | Financial Progress | Start Date | End date |
|---------|-------------|------------------|---|--------------|-------------------|--------------------|------------|------------|
| 1 | Mangaldai | Barsatra | Construction of welcome gate at village Barsatra near Niz Dahi Mini PHC | 900000.00 | 80% | 30% | 15/12/2020 | Ongoing |
| 2 | Mangaldai | Barsatra | Construction of a Community hall near Dighirpar Hari Mandir | 1000000.00 | 70% | 30% | 10/12/2020 | Ongoing |
| 3 | Mangaldai | Barsatra | Construction of Solar street light at Barstra Village near MPK and BD road | 1000000.00 | 100% | 100% | 06/11/2020 | 12/08/2021 |
| 4 | Mangaldai | Barsatra | Construction of a class room at Dighirpar High School | 500000.00 | 65% | 70% | 20/03/2020 | Ongoing |
| 5 | Mangaldai | Barsatra | Construction of a class room at Dakshin Barsatra L.P. School | 500000.00 | 75% | 80% | 13/07/2020 | Ongoing |
| 6 | Mangaldai | Barsatra | Construction of a Drinking running Water Facility at Barsatra Bishnu Mandir | 400000.00 | 75% | 80% | 20/03/2020 | Ongoing |

| | | | | | | | | |
|----|-----------|----------|--|------------|------|-----|------------|---------|
| 7 | Mangaldai | Barsatra | Construction of a Drinking running water facility Dakhin Barstra Samuhik Centre campus | 300000.00 | 75% | 80% | 18/07/2020 | Ongoing |
| 8 | Mangaldai | Barsatra | Construction of a Drinking running water facility at Uttar Barstra Shiva Mandir Campus | 300000.00 | 100% | 70% | 20/12/2020 | Ongoing |
| 9 | Mangaldai | Barampur | Installation of Entry Gate Near Barampur Village | 900000.00 | 80% | 90% | 01/02/2021 | Ongoing |
| 10 | Mangaldai | Barampur | Upgradation of Barampur L.P. School | 1000000.00 | 80% | 90% | 01/08/2020 | Ongoing |
| 11 | Mangaldai | Barampur | Upgradation of Barampur Community Hall Near Barampur Arunodai Sangha | 1000000.00 | 40% | 30% | 20/12/2020 | Ongoing |
| 12 | Mangaldai | Barampur | construction of Cremation Bed at Barampur Maisali | 500000.00 | 90% | 90% | 26/08/2020 | Ongoing |

| | | | | | | | | |
|----|---------------|--------------------|--|-----------|------|------|------------|------------|
| 13 | Mangalda i | Barampur | Construction of Cremation Bed at Uttar Barampur Marisali | 500000.00 | 70% | 80% | 21/09/2020 | Ongoing |
| 14 | Mangalda i | Barampur | Construction of Cultural stage Near Chitikapara Chuburi | 500000.00 | 100% | 80% | 03/09/2020 | 28/09/2021 |
| 15 | Mangalda i | Barampur | Construction of Cultural stage Near Uttar Barampur Nabajyoti Sangha | 500000.00 | 100% | 80% | 19/08/2020 | 28/09/2021 |
| 16 | Dalgaon | No. 5 Baruajhar | Const. of Welcome Gate at Sikarali near NH 15 at No. 5 Baruajhar | 427300.00 | 60% | 70% | 15/03/2020 | Ongoing |
| 17 | Dalgaon | No. 5 Baruajhar | Improvement of School Building at No. 5 Baruajhar Dakhin Chuba LP School | 290000.00 | 100% | 100% | 15/03/2020 | Ongoing |
| 18 | Dalgaon | No. 5 Baruajhar | Const. of Boundary wall at No.5 Baruajhar LP School | 679000.00 | 80% | 89% | 15/03/2020 | Ongoing |

| | | | | | | | | |
|----|---------|----------------|--|-----------|-----|-----|------------|---------|
| 19 | Dalgaon | No. 5 Barujhar | Const. of Boundary wall of AWC No 214 at No.5 Barujhar | 300000.00 | 90% | 80% | 15/03/2020 | Ongoing |
| 20 | Dalgaon | No. 5 Barujhar | Const. of Boundary wall of AWC No 215 at No.5 Barujhar | 371000.00 | 85% | 81% | 15/03/2020 | Ongoing |
| 21 | Dalgaon | No. 5 Barujhar | Const. of Boundary wall of AWC No. 79 AT No. 5 Barujhar | 293000.00 | 80% | 88% | 15/03/2020 | Ongoing |
| 22 | Dalgaon | No. 5 Barujhar | Const. of Boundary wall of No. 5 Barujhar eden club at No. 5 Barujhar | 206700.00 | 70% | 78% | 15/03/2020 | Ongoing |
| 23 | Dalgaon | No. 5 Barujhar | Improvement of Milijuli Club at No. 5 Barujhar | 131000.00 | 93% | 90% | 15/03/2020 | Ongoing |
| 24 | Dalgaon | No. 5 Barujhar | Const. of Pavers Block road from NH15 to health sub-centre at No. 5 Barujhar | 641000.00 | 75% | 80% | 15/03/2020 | Ongoing |

| | | | | | | | | |
|----|---------|----------------|--|------------|------|------|------------|------------|
| 25 | Dalgaon | No. 5 Barujhar | Const. of Pavers Block road from Nur Mahammad house to NH15 at No. 5 Barujhar | 1000000.00 | 100% | 90% | 15/03/2020 | Ongoing |
| 26 | Dalgaon | No. 5 Barujhar | Const. of Boundary wall of No. 5 Barujhar Pub- Chuba LP School | 561000.00 | 75% | 80% | 15/03/2020 | Ongoing |
| 27 | Dalgaon | Niz Barujhar | Const. of Community Training Centre near Pachim Barujhar LPS at Niz- Barujhar-B | 998000.00 | 75% | 80% | 28/05/2020 | Ongoing |
| 28 | Dalgaon | Niz Barujhar | Const. of C.C. block Road from Fazal Hoque house to Abdul Mazid house at Niz Barujhar (Phaese-I) | 994000.00 | 100% | 100% | 17/06/2020 | 21/09/2020 |
| 29 | Dalgaon | Niz Barujhar | River Protection of Tangni River at Niz- Barujhar village | 998000.00 | 100% | 100% | 21/12/2020 | 06/06/2021 |
| 30 | Dalgaon | Niz Barujhar | Const. of Welcome Gate (2Nos) at Niz Barujhar village | 900000.00 | 75% | 74% | 15/07/2020 | Ongoing |

| | | | | | | | | |
|----|-----------|---------------|--|------------|------|------|------------|------------|
| 31 | Dalgaon | Niz Baruajhar | Const. of Drinking Water facility (Hand Tube well) with Platform | 860000.00 | 100% | 100% | 25/05/2021 | 30/08/2021 |
| 32 | Dalgaon | Niz Baruajhar | Model Anganwadi Centre at Niz Baruajhar (Centre No. 453) | 150000.00 | 70% | 30% | 01/09/2021 | Ongoing |
| 33 | Kalaigaon | Lakhimpur | Construction of Conferece Hall at Lakhimpur Meen Mahal | 1000000.00 | 90% | 80% | 04/08/2020 | Ongoing |
| 34 | Kalaigaon | Lakhimpur | Conts of Boundary Wall at Lakhimpur High School | 800000.00 | 100% | 100% | 04/07/2020 | 05/02/2021 |
| 35 | Kalaigaon | Lakhimpur | Conts. Madel Library at Lakhimpur Village | 1000000.00 | 65% | 60% | 06/07/2020 | Ongoing |
| 36 | Kalaigaon | Lakhimpur | Entry Gate at Lakhimpur village | 1000000.00 | 100% | 100% | 19/06/2020 | 18/08/2021 |

| | | | | | | | | |
|----|-----------|-----------|---|------------|------|------|------------|------------|
| 37 | Kalaigaon | Lakhimpur | Mid day meal (MDM) dinning hall at lakhimpur 297 No. Lakhimpur PLS | 300000.00 | 100% | 70% | 04/07/2020 | 26/02/2021 |
| 38 | Kalaigaon | Lakhimpur | Construction road from GG road to Tankeswar Sarmah house with sand gravelling and to paddy field at lakhimpur village | 500000.00 | 100% | 100% | 25/05/2020 | 18/08/2021 |
| 39 | Kalaigaon | Lakhimpur | Solar street Light at Lakhimpur Pukhuri | 200000.00 | 100% | 30% | 01/01/2021 | 01/08/2021 |
| 40 | Sipajhar | Dosotani | Entry gate of Model Village | 1000000.00 | 40% | 30% | 31/10/2020 | Ongoing |
| 41 | Sipajhar | Dosotani | R/C from GK road to Tunibari Namghar (Phase-I)(GSB) | 900000.00 | 100% | 30% | 31/10/2020 | Ongoing |
| 42 | Sipajhar | Dosotani | R/C from GK road to Tunibari Namghar (Phase-II)(GSB) | 900000.00 | 100% | 30% | 31/10/2020 | Ongoing |

| | | | | | | | | |
|----|----------|--------------|--|------------|------|-----|------------|---------|
| 43 | Sipajhar | Dosotani | R/C from GK road to Tunibari Namghar (Phase-III)(GSB) | 300000.00 | 100% | 30% | 31/10/2020 | Ongoing |
| 44 | Sipajhar | Dosotani | Construction of Garukhuti Higher Secondary School Boundary wall with 1ft. Gill | 400000.00 | 40% | 30% | 31/10/2020 | Ongoing |
| 45 | Sipajhar | Dosotani | Handloom Training Centre cum Production Centre at GASCO | 400000.00 | Nil | 30% | NA | NA |
| 46 | Sipajhar | Dosotani | Community hall with stage at Garukhuti Pujakhala | 1000000.00 | 15% | 30% | 31/10/2020 | Ongoing |
| 47 | Sipajhar | Senapatipara | Entry gate of Model Village at East side | 800000.00 | 40% | 30% | 02/12/2020 | Ongoing |
| 48 | Sipajhar | Senapatipara | Entry gate of Model village at West Side | 800000.00 | 40% | 30% | 01/12/2020 | Ongoing |

| | | | | | | | | |
|----|----------|--------------|---|-------------|-----|-----|------------|---------|
| 49 | Sipajhar | Senapatipara | R/C from Deben Saharia to Karuna Deka house last point of Burhinagar GP (GSB)(Length= 1062 M, with 7 nos Culvert) (Phase-I) | 5,75,000.00 | 40% | 30% | 20/12/2020 | Ongoing |
| 50 | Sipajhar | Senapatipara | R/C from Deben Saharia to Karuna Deka house last point of Burhinagar GP (GSB)(Length= 1062 M, with 7 nos Culvert) (Phase-II) | 6,50,000.00 | 40% | 30% | 18/12/2020 | Ongoing |
| 51 | Sipajhar | Senapatipara | R/C from Paban Deka paduli to Nonoi Embankment via nort side of Balipukhuri pull (GSB) (Length= 1366M, with 4nos Culvert)(Phase-I) | 5,50,000.00 | 40% | 30% | 20/12/2020 | Ongoing |
| 52 | Sipajhar | Senapatipara | R/C from Paban Deka paduli to Nonoi Embankment via nort side of Balipukhuri pull (GSB) (Length= 1366M, with 4nos Culvert)(Phase-II) | 5,45000.00 | 40% | 30% | 20/12/2020 | Ongoing |
| 53 | Sipajhar | Senapatipara | Community hall with Toilet shed at Balipukhuri at Senapatipara village(Phase-I) | 1000000.00 | 40% | 30% | 01/11/2020 | Ongoing |

Pictorial glimpses of the schemes













Time: 10-23-2021 13:55
Note: Const Of Boundary Wall of AWC 214 at No 5 Barujhar

Powered by NoteCam



Time: 10-23-2021 13:03
Note: Const Of Pavers Block Road From NH 15 to Health Sub Center
at No5 Barujhar

Powered by NoteCam



PHYSICAL INSPECTION / MONITORING REPORTS

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Construction of Boundary wall of No. 5 Baruaajar Pub-Chuba LP School.
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

6. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|----------------------|-----------------|--------------------------|
| Bechimari Dev. Block | No. 5 Baruaajar | No. 5 Baruaajar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 5,61,000/- | 1,68,300/- | 1,68,300/- | 100% |

8. Physical progress of work (in percentage) : 75%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|------------------------|------------------------|----------|----------------------------|------------------|
| 1 | Half brick wall, | As per plan & estimate | | 90% | 75% |
| 2 | Iron Gate | | | Not yet started | |

10. i. Whether M.B. is maintained : Yes
- ii) Photograph Submitted or not : Yes
- iii) Signboard as per specification erected or not : Yes
11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

13. Recommendation : An amount of Rs. 2,80,000/- (i.e; 50% of total allocation) may be released at 2nd installment.

Signature of Inspecting Officer
With Designation and Seal
District Development Commissioner
Darrang, Mangaldai

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Construction of Pavers Block road from Nur Mohammad house to NH-15
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

6. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|----------------------|-----------------|--------------------------|
| Bechimari Dev. Block | No. 5 Baruaajar | No. 5 Baruaajar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 10,00,000/- | 3,00,000/- | 3,00,000/- | 100% |

8. Physical progress of work (in percentage) : 100%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|--|------------------------|----------|----------------------------|------------------|
| 1 | Const. of Sub-grade and Earthen Shoulder, Const. of GSB, Const. of WBM, PCC work, Filling of Coarse sand, Lying of CC Block. | As per plan & estimate | | 100% | 100% |

10. i. Whether M.B. is maintained : Yes
- ii) Photograph Submitted or not : Yes
- iii) Signboard as per specification erected or not : Yes
11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

10. Recommendation : An amount of Rs. 6,00,000/- (Rupees six lakh) only (i.e; 60%) may be released at 2nd Installment.

Signature of Inspecting Officer
With Designation and Seal
District Development Commissioner
Darrang, Mangaldai

Signature of Inspecting Officer
With Designation and Seal
District Development Commissioner
Darrang, Mangaldai

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Construction of Pavers Block road from NH-15 to Health Sub-Centre at No. 5 Barujahar.
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

6. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|----------------------|-----------------|--------------------------|
| Bechimari Dev. Block | No. 5 Barujahar | No. 5 Barujahar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 6,41,000/- | 1,92,300/- | 1,92,300/- | 100% |

8. Physical progress of work (in percentage) : 40%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|------------------------|-----------------|----------|----------------------------|------------------|
| 1 | Const. of GSB | As per estimate | | 40% | 40% |
| 2 | Const. of WBM | | | | |
| 3 | PCC Works | | | | |
| 4 | Filling of Coarse sand | | | | |
| 5 | Laying of CC Block | | | | |
| 6 | HPC Works | | | | |

10. i. Whether M.B. is maintained : Yes
ii) Photograph Submitted or not : Yes
iii) Signboard as per specification erected or not : Yes

11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

13. Recommendation : An amount of Rs. 3,20,500/- (Rupees three lakh twenty thousand five hundred) only (i.e; 50%) may be released at 2nd Installment.

Signature of Inspecting Officer
With Designation and Seal

District Development Commissioner
Darrang, Mangaldai

Senior Planning Officer
DC's Office, Darrang

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Improvement of Milijuli Club at No. 5 Barujahar.
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

6. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|----------------------|-----------------|--------------------------|
| Bechimari Dev. Block | No. 5 Barujahar | No. 5 Barujahar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 1,31,000/- | 39,300/- | 39,300/- | 100% |

8. Physical progress of work (in percentage) : 93%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|---|------------------------|----------|----------------------------|------------------|
| 1 | Earth work, Soiling in foundation, PCC work, Brick work, fixing in false ceiling, Providing tiles, Cement plaster, Water proofing cement, GCI sheet roofing, G.I. Sheet Ridging, Providing ventilators, electrification | As per plan & estimate | | 93% | 93% |

10. i. Whether M.B. is maintained : Yes
ii) Photograph Submitted or not : Yes
iii) Signboard as per specification erected or not : Yes

11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

13. Recommendation : An amount of Rs. 78,000/- (Rupees seventy eight thousand) only (i.e; 60%) may be released at 2nd Installment.

Signature of Inspecting Officer
With Designation and Seal

District Development Commissioner
Darrang, Mangaldai

Senior Planning Officer
DC's Office, Darrang, Mangaldai

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Construction of Boundary wall of No. 5 Baruahjar Eden Club at No. 5 Baruahjar.
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

6. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|----------------------|-----------------|--------------------------|
| Bechimari Dev. Block | No. 5 Baruahjar | No. 5 Baruahjar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 2,06,700/- | 62,010/- | 62,010/- | 100% |

8. Physical progress of work (in percentage) : 70%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|----------------------------|------------------------|----------|----------------------------|------------------|
| 1 | Half brick wall, Iron Gate | As per plan & estimate | | 70% | 50% |

- Whether M.B. is maintained : Yes
- Photograph Submitted or not : Yes
- Signboard as per specification erected or not : Yes

11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

13. Recommendation : An amount of Rs. 1,00,000/- (Rupees one lakh) only (i.e; 50%) may be released at 2nd Installment.

Senior Planning Officer
DC's Office, Darrang, Mangaldai.

Signature of Inspecting Officer
With Designation and Date

District Development Commissioner
Darrang, Mangaldai

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Construction of Boundary wall of AWC No. 79 at No. 5 Baruahjar.
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

6. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|----------------------|-----------------|--------------------------|
| Bechimari Dev. Block | No. 5 Baruahjar | No. 5 Baruahjar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 2,93,000/- | 87,900/- | 87,900/- | 100% |

8. Physical progress of work (in percentage) : 80%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|--|------------------------|----------|----------------------------|------------------|
| | Earth work for foundation, Brick soling in foundation, PCC for walls, fitting & fitting in reinforcement, Ordinary timber plank, 1 st class noggied brick wall, Water proofing cement paint | As per plan & estimate | | 80% | 80% |

- Whether M.B. is maintained : Yes
- Photograph Submitted or not : Yes
- Signboard as per specification erected or not : Yes

11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

13. Recommendation : An amount of Rs. 1,70,000/- (Rupees one lakh seventy thousand) only (i.e; 60%) may be released at 2nd Installment.

Signature of Inspecting Officer
With Designation and Date

District Development Commissioner
Darrang, Mangaldai

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Construction of Boundary wall of AWC No. 215 at No. 5 Baruaajhar.
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana , 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

6. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|----------------------|------------------|--------------------------|
| Bechimari Dev. Block | No. 5 Baruaajhar | No. 5 Baruaajhar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 3,71,000/- | 1,11,300/- | 1,11,300/- | 100% |

8. Physical progress of work (in percentage) : 85%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|-------------------------------------|------------------------|----------|----------------------------|------------------|
| 1 | Construction of Brick boundary wall | As per plan & estimate | | 85% 100% | 85% |
| | Construction of Iron Gate | | | Not yet started | |

10. i. Whether M.B. is maintained : Yes
ii) Photograph Submitted or not : Yes
iii) Signboard as per specification erected or not : Yes
11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

13. Recommendation : An amount of Rs. 1,90,000/- (One lakh ninety thousand) (i.e; 50%) may be released at 2nd Installment.

Signature of Inspecting Officer
With Designation and Seal

District Development Commissioner
Darrang, Mangaldai

Signature of Inspecting Officer
With Designation and Seal

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Construction of Boundary wall of AWC No. 214 at No. 5 Baruaajhar.
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana , 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

6. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|----------------------|------------------|--------------------------|
| Bechimari Dev. Block | No. 5 Baruaajhar | No. 5 Baruaajhar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 3,00,000/- | 90,000/- | 90,000/- | 100% |

8. Physical progress of work (in percentage) : 90%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|-------------------------------|-----------------|----------|----------------------------|------------------|
| 1 | Construction of Boundary wall | As per estimate | | 90% | 90% |

10. i. Whether M.B. is maintained : Yes
ii) Photograph Submitted or not : Yes
iii) Signboard as per specification erected or not : Yes
11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

14. Recommendation : An amount of Rs. 1,50,000/- (Rupees one lakh fifty thousand) only (i.e; 50%) may be released at 2nd Installment.

Signature of Inspecting Officer
With Designation and Seal

District Development Commissioner
Darrang, Mangaldai

Signature of Inspecting Officer
With Designation and Seal

Format for Physical Verification Report
(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Construction of Boundary wall at No. 5 Barujhar LP School.
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

6. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|----------------------|----------------|--------------------------|
| Bechimari Dev. Block | No. 5 Barujhar | No. 5 Barujhar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 6,79,000/- | 2,03,700/- | 2,03,700/- | 100% |

8. Physical progress of work (in percentage) : 80%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|---|------------------------|----------|----------------------------|------------------|
| 1 | Earth work for foundation, Brick soiling in foundation, PCC for walls, fitting & fitting in reinforcement, Ordinary timber planking, 1 st class nogged brick wall, Water proofing cement paint | As per plan & estimate | | 80% | 80% |

10. i. Whether M.B. is maintained : Yes
ii) Photograph Submitted or not : Yes
iii) Signboard as per specification erected or not : Yes

11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

13. Recommendation : An amount of Rs. 4,00,000/- (Rupees four lakh) only (i.e; 60%) may be released at 2nd Installment.

Signature of Inspecting Officer
With Designation and Seal

District Development Commissioner
Darrang, Mangaldai

Format for Physical Verification Report
(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Construction of Boundary wall at No. 5 Barujhar LP School.
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion : Ongoing

6. Location :

| Name of Block/ULB | Name of GP/Municipal Board | Name of Village/Ward No. |
|----------------------|----------------------------|--------------------------|
| Bechimari Dev. Block | No. 5 Barujhar | No. 5 Barujhar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization in term of released amount |
|-------------------|-----------------|-----------------|--|
| Rs. 6,79,000.00 | Rs. 2,03,700.00 | Rs. 2,03,700.00 | 100% |

8. Physical progress of work (in percentage) : 75%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|------------------------|---------------|-------------|----------------------------|------------------|
| 1. | Earth work | As per plan | As per plan | 75% | 75% |
| 2. | Brick work | As per plan | As per plan | | |

10. i. Whether M.B. is maintained : Maintained

ii) Photograph Submitted or not : Submitted

iii) Signboard as per specification erected or not : Will be displayed before release of final installment.

11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : The Construction Committee has executed the work as per plan & estimate.

13. Recommendation : The 2nd installment @ 50% of the sanctioned sum may be released.

Signature of Inspecting Officer
With Designation and Seal

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : Construction of Welcome Gate at Sikarali near NH 15 at No. 5 Baraujhar.
3. Name of the Implementing Agency : Block Development Officer, Bechimari Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19
5. i. Date of Commencement : 15/03/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

6. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|----------------------|-----------------|--------------------------|
| Bechimari Dev. Block | No. 5 Baraujhar | No. 5 Baraujhar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 4,27,300/- | 1,28,190/- | 1,28,190/- | 100% |

8. Physical progress of work (in percentage) : 60%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|--|------------------------|----------|----------------------------|------------------|
| 1 | Earth work, Brick soiling, PCC work, RCC Work, Form work, brick nogged wall, cement plaster, water proofing cement paint | As per plan & estimate | | 60% | 60% |

10. i. Whether M.B. is maintained :

ii) Photograph Submitted or not :

iii) Signboard as per specification erected or not :

11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

13. Recommendation : An amount of Rs. 1,70,000/- (One lakh seventy thousand) (i.e; 40%) may be released at 2nd Installment.

Signature of Inspecting Officer
With Designation
District Development Commissioner
Darrang, Mangaldai

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 16/02/2021
2. Name of the scheme : Centre of Baranagar LP school under AASG 2018-19
3. Name of the Implementing Agency : Assam 2 Block Level Committee, Baranagar, Darrang
4. Source of fund with year : AASG 2018-19
5. i. Date of Commencement : 01/08/2020
ii. Date of Completion (if not completed reason thereof) : Ongoing

Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|---------------------|------------|--------------------------|
| Baranagar Mangaldai | Baranagar | Baranagar |

Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| Rs. 10,00,000/- | Rs. 3,00,000.00 | Rs. 3,00,000.00 | 100% |

8. Physical progress of work (in percentage) : 80%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|------------------------|---------------|----------|----------------------------|------------------|
| 1 | Earth work | | | | |
| 2 | Civil work | | | 80% | 80% |
| 3 | | | | | |
| 4 | | | | | |

10. i. Whether M.B. is maintained : Yes

ii) Photograph Submitted or not : Submitted

iii) Signboard as per specification erected or not : Displayed.

11. Views of local public if any : Good.

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : The Construction Committee has executed the work as per plan & estimate.

13. Recommendation : The 2nd installment of fund @ 60% may be released.

Signature of Inspecting Officer
With Designation and Seal
District Development Commissioner
Darrang, Mangaldai

Format for Physical Verification Report
(MLAADs/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 05/12/2020
2. Name of the scheme : "Construction of Cremation Bed at Barampur Marisali".
3. Name of the Implementing Agency : Block Development Officer, Pachim Mangaldai Dev. Block.
4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19
5. i. Date of Commencement : 26/08/2020

6. ii. Date of Completion (if not completed reason thereof) : Ongoing

7. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|-----------------------------|------------|--------------------------|
| Pachim Mangaldai Dev. Block | Ramhari | Barampur |

8. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 5,00,000/- | 1,50,000/- | 1,50,000/- | 100% |

9. Physical progress of work (in percentage) : 70%

10. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|--|-----------------|----------|----------------------------|------------------|
| 1 | Earth work in excavation for foundation, Earth/Sand filling in plinth, Plain Cement Concrete works, Providing brick soling in foundation, Brick work in cement mortar, Providing and laying 25mm thick damp proof course, Side of tie beams, grade beams, Columns, Pollars, Posts & Strut, Sides and soffits of Beams, Providing and laying reinforced cement concrete work etc. | As per estimate | | 70% | 70% |

10. i. Whether M.B. is maintained : Yes

ii) Photograph Submitted or not : Yes

iii) Signboard as per specification erected or not : Yes

11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

13. Recommendation : An amount of Rs. 3,00,000/- (Rupees Three Lakh) only (i.e. 60%) may be released at 2nd Installment.

Signature of Inspecting Officer
Senior Planning Officer
CC, Mangaldai
With Designation and Seal

Format for Physical Verification Report
(MLAADs/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP)

1. Date of inspection : 6-5-2021
2. Name of the scheme : "Installation of Entry Gate Near Barampur Village".
3. Name of the Implementing Agency : Block Development Officer, Pachim Mangaldai Dev. Block.

4. Source of fund with year : Assam Adarsha Gram Yojana, 2018-19

5. i. Date of Commencement : 01-02-2021

6. ii. Date of Completion (if not completed reason thereof) : Ongoing

7. Location :

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|-----------------------------|------------|--------------------------|
| Pachim Mangaldai Dev. Block | Ramhari | Barampur |

8. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization |
|-------------------|-----------------|-----------------|---------------------------|
| 9,00,000/- | 2,70,000/- | 2,70,000/- | 80% 100% |

9. Physical progress of work (in percentage) : 80%

10. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|------------------------|-----------------|------------|----------------------------|------------------|
| 1 | Civil works | As per estimate | As per P&E | 80% | 80% |

10. i. Whether M.B. is maintained : Yes

ii) Photograph Submitted or not : Yes

iii) Signboard as per specification erected or not : ~~Yes~~ NO

11. Views of local public if any : Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : Scheme is implemented as per plan & estimate.

13. Recommendation : An amount of Rs. 5,40,000/- (Rupees Five Lakh Forty Thousand) only (i.e. 60%) may be released at 2nd Installment.

Signature of Inspecting Officer
Commissioner
District Development
With Designation and Seal

Format for Physical Verification Report

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP/ Axom Adarxo Gram Yojana)

1. Date of inspection : 18/06/2021
2. Name of the scheme : Const. of river protection of Tagni river at Niz Barujhar under Axom Adarxo Gram Yojana for the year 2018-19.
3. Name of the Implementing Agency : BDO, Dalgaoon Sialmari Dev. Block.
4. Source of fund with year : 2018-2019.
5. i. Date of Commencement : 21/12/2020.
- ii. Date of Completion : 06/06/2021.

6. Location :

| Name of Block/ULB | Name of GP/Municipal Board | Name of Village/Ward No. |
|------------------------------|----------------------------|--------------------------|
| Dalgaoon Sialmari Dev. Block | Fakirpara | Niz Barujhar |

7. Financial :

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization in term of released amount |
|-------------------|-----------------|-----------------|--|
| 9.98 Lakh | 2,99,400 | 2,99,400 | 100% |

8. Physical progress of work (in percentage) : 100%

9. Item wise/progress of works as per approved plan & estimate :

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|--|------------------------|----------|----------------------------|------------------|
| 1. | Geo bag, Fabric PP etc. including all cost of labour and materials are completed | As per plan & estimate | | 100% | 100% |

10. i. Whether M.B. is maintained: Yes.

ii) Photograph Submitted or not: Submitted.

iii) Signboard as per specification erected or not: Displayed.

11. Views of local public if any: Good.

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : The Construction Committee has executed the work as per plan & estimate.

13. Recommendation: The balance amount may be released. (Remains 70%)

Signature of Inspecting Officer
With Designation and Seal

PHYSICAL VERIFICATION REPORT

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP/AAGY)

1. Date of inspection : 01/09/2021
2. Name of the scheme : Const. of Drinking water (HTW) with platform
3. Name of the Implementing Agency : BDO, Dalgaoon Sialmari Dev. Block
4. Source of fund with year : Under AAGY for the year 2018-2019, Dalgaoon LAC
5. i. Date of Commencement : 25/05/21
- ii. Date of Completion : 30/08/21

6. Location:

| Name of Block/ULB | Name of GP | Name of Village/Ward No. |
|-------------------------------------|------------|--------------------------|
| Dalgaoon Sialmari Development Block | Fakirpara | Niz Barujhar |

7. Financial:

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization in term of released amount |
|-------------------|-----------------|-----------------|--|
| 8.60 Lakh | 2.58 Lakh | 2.58 Lakh | 100% |

8. Physical progress of work (in percentage): 100%

9. Item wise/progress of works as per approved plan & estimate:

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|---|------------------------|----------|----------------------------|------------------|
| i. | Providing brick soling, plain cement concrete works, bricks, sand, chips, cement etc. materials are used including all labor charges. | As per Plan & Estimate | - | 100% | 100% |

10. i. Whether M.B. is maintained: Yes

ii) Photograph Submitted or not: Submitted

iii) Signboard as per specification erected or not: "NA"

11. Views of local public if any: Satisfactory

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not): Scheme is implemented as per plan & estimate.

13. Recommendation: An amount of Rs. 6, 02,000/- (Rupees Six Lakh Two Thousand) only (i.e. 70% out of Rs. 8, 58,000) may be released at 2nd Installment (i.e. Final Installment).

Signature of Inspecting Officer
01/09/21
With Designation and Seal
Asst. Planning Officer
Darrang, Mangaldai

PHYSICAL VERIFICATION REPORT

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP/AAGY)

1. Date of inspection : 16/08/2021
2. Name of the scheme : Const. of Solar Street Light near MPK Road and BD Road.
3. Name of the Implementing Agency: BDO, Pachim Mangaldai Dev. Block
4. Source of fund with year : Under AAGY Fund for the year 2018-2019, Mangaldai LAC
5. i. Date of Commencement : 06/11/2020
- ii. Date of Completion : 12/08/2021

6. Location:

| Name of Block/ULB | Name of GP/Municipal Board | Name of Village/Ward No. |
|-------------------|----------------------------|--------------------------|
| Pachim Mangaldai | Dahi | Barsatra |

7. Financial:

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization in term of released amount |
|-------------------|-----------------|-----------------|--|
| 10.00 Lakh | 3.00 Lakh | 3.00 Lakh | 100% |

8. Physical progress of work (in percentage):

100%

9. Item wise/progress of works as per approved plan & estimate:

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|--|------------------------|----------|----------------------------|------------------|
| 1. | Solar street light, solar panel, GI post, including all cost of labor and materials are completed. | As per plan & Estimate | | 100% | 100% |

10. i. Whether M.B. is maintained: Yes

ii) Photograph Submitted or not: Submitted

iii) Signboard as per specification erected or not: Displayed

11. Views of local public if any: Good

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not): The Construction Committee has executed the work as per plan & estimate.

13. Recommendation: The balance amount may be released.

Tibini Kaichai
17/8/21

Signature of Inspecting Officer
With Designation and Seal
Assistant Engineer
DC's Office, Mangaldai
Darrang

PHYSICAL VERIFICATION REPORT

(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP/AAGY)

1. Date of inspection : 17/08/2021
2. Name of the scheme : Road Construction From GG Road to Tankeswar Sharma House With Sand Graveling And to Paddy Field at Lakhimpur Village.
3. Name of the Implementing Agency : BDO, Kalaigaon Dev. Block
4. Source of fund with year : Under AAGY for the year 2018-19, Kalaigaon LAC
5. i. Date of Commencement : 25/05/2020
- ii. Date of Completion : 18/08/2021.

6. Location:

| Name of Block/ULB | Name of GP/Municipal Board | Name of Village/Ward No. |
|-------------------|----------------------------|--------------------------|
| Kalaigaon | Lakhimpur | Lakhimpur |

7. Financial:

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization in term of released amount |
|-------------------|-----------------|-----------------|--|
| 5.00 Lakh | 4.00 Lakh | 4.00 Lakh | 100% |

8. Physical progress of work (in percentage): 100%

9. Item wise/progress of works as per approved plan & estimate:

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|---|------------------------|----------|----------------------------|------------------|
| 1. | Earthwork in excavation, PCC works, bricks flat soiling, including all cost of labor and materials are completed. | As per plan & estimate | | 100% | 100% |

10. i. Whether M.B. is maintained: Yes.

ii) Photograph Submitted or not: Submitted.

iii) Signboard as per specification erected or not: Displayed

11. Views of local public if any: Satisfactory.

12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not): The Construction Committee has executed the work as per plan & estimate.

13. Recommendation : The balance amount may be released.

[Signature]
Signature of Inspecting Officer
With Designation and Seal

PHYSICAL VERIFICATION REPORT
(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP/AAGY)

1. Date of inspection : 17/08/2021
2. Name of the scheme : Const. of welcome gate at Lakhimpur village.
3. Name of the Implementing Agency : BDO, Kalaigaon Dev. Block
4. Source of fund with year : Under AAGY for the year 2018-19, Kalaigaon LAC
5. i. Date of Commencement : 19/06/2020
ii. Date of Completion : 18/08/2021.

6. Location:

| Name of Block/ULB | Name of GP/Municipal Board | Name of Village/Ward No. |
|-------------------|----------------------------|--------------------------|
| Kalaigaon | Lakhimpur | Lakhimpur |

7. Financial:

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization in term of released amount |
|-------------------|-----------------|-----------------|--|
| 10.00 Lakh | 9.00 Lakh | 9.00 Lakh | 100% |

8. Physical progress of work (in percentage): 100%

9. Item wise/progress of works as per approved plan & estimate:

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|--|------------------------|----------|----------------------------|------------------|
| 1. | Earthwork in excavation, soling foundation, plain cement, Masonry works, concrete works, 1 st class brick works, including all cost of labor and materials are completed. | As per plan & estimate | | 100% | 100% |

10. i. Whether M.B. is maintained : Yes.
ii) Photograph Submitted or not : Submitted.
iii) Signboard as per specification erected or not : Displayed
11. Views of local public if any : Satisfactory.
12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : The Construction Committee has executed the work as per plan & estimate.
13. Recommendation : The balance amount may be released.

Signature of Inspecting Officer
With Designation and Seal

PHYSICAL VERIFICATION REPORT
(MLAADS/MPLADS (L/S)/MPLADS (R/S)/Untied Fund/MsDP/AAGY)

1. Date of inspection : 17/08/2021
2. Name of the scheme : Const. of Boundary wall at Lakhimpur High School.
3. Name of the Implementing Agency : BDO, Kalaigaon Dev. Block
4. Source of fund with year : Under AAGY for the year 2018-19, Kalaigaon LAC
5. i. Date of Commencement : 04/07/2020
ii. Date of Completion : 05/02/2021.

6. Location:

| Name of Block/ULB | Name of GP/Municipal Board | Name of Village/Ward No. |
|-------------------|----------------------------|--------------------------|
| Kalaigaon | Lakhimpur | Lakhimpur |

7. Financial:

| Amount Sanctioned | Amount Released | Amount Utilized | Percentage of Utilization in term of released amount |
|-------------------|-----------------|-----------------|--|
| 08.00 Lakh | 6.40 Lakh | 6.40 Lakh | 100% |

8. Physical progress of work (in percentage): 100%

9. Item wise/progress of works as per approved plan & estimate:

| Sl. No. | Estimated item of work | Specification | Quantity | Progress of works achieved | Overall progress |
|---------|--|------------------------|----------|----------------------------|------------------|
| 1. | Earthwork in excavation, soling foundation, plain cement, Masonry works, concrete works, 1 st class brick works, including all cost of labor and materials are completed. | As per plan & estimate | | 100% | 100% |

10. i. Whether M.B. is maintained : Yes.
ii) Photograph Submitted or not : Submitted.
iii) Signboard as per specification erected or not : Displayed
11. Views of local public if any : Satisfactory.
12. Specific Remarks of the Inspecting Officer (Whether the scheme is implemented as per P&E or not) : The Construction Committee has executed the work as per plan & estimate.
13. Recommendation : The balance amount may be released.

Signature of Inspecting Officer
With Designation and Seal

CHALLENGES /CONSTRAINTS BEING FACED AND SUGGESTIONS TO OVERCOME THE SAME

1. Covid-19 pandemic has created lots of problems whether it is related to raw materials or man power.
2. Enforcement of Model Code of Conduct (MCC) for recently held Assembly Election 2021 is another reason for delay in implementation of the works.

MEASURE REQUIRED / BEING TAKEN UP BY THE DISTRICT FOR PROPER AND TIMELY IMPLEMENTATION OF WORKS WITH CENT PERCENT PHYSICAL AND FINANCIAL PROGRESS IN THE CURRENT YEAR

1. Darrang District has constantly monitored all the works of AAGY and maintained a frequent contact with the construction committees for proper and timely implementation.
2. Sudden field visits have been taken to observe the progress of the projects.

SUGGESTION FOR T&D DEPARTMENT TO IMPROVE /REFORMS

1. Conduct the baseline survey to identify the gaps of parameters
2. Fill up the vacant posts.